

Beck's Lake Field Investigation Schedule

ID	Task Name	Duration	Start	Finish	July 1		September 1		November 1		January 1		March 1		May 1		July 1	
					6/5	7/3	7/31	8/28	9/25	10/23	11/20	12/18	1/15	2/12	3/12	4/9	5/7	6/4
1	Sled Hill Excavation and Soil Sample Collection	6 days	Tue 7/12/16	Tue 7/19/16														
2	Sled Hill Soil Sample Analysis and Data Validation	9.6 wks	Wed 7/20/16	Fri 9/23/16														
3	Geophysical Survey	10 days	Mon 7/18/16	Fri 7/29/16														
4	Expedited Area - Soil, GW, Soil Gas Install and Sample	15 days	Mon 7/25/16	Fri 8/12/16														
5	Groundwater well install (4 shallow, 3 deep)	5 days	Mon 7/25/16	Fri 7/29/16														
6	Install Vapor Points (2 locations x2 points)	1 day	Mon 8/1/16	Mon 8/1/16														
7	Soil Borings (18) and Groundwater Grab Samples (6)	4 days	Tue 8/2/16	Fri 8/5/16														
8	Surface Soil Sampling (22 locations)	4 days	Mon 8/8/16	Thu 8/11/16														
9	Groundwater Well Samples (3) and Slug Tests (3-7)	2 days	Wed 8/10/16	Thu 8/11/16														
10	Sample Vapor Points (4)	1 day	Fri 8/12/16	Fri 8/12/16														
11	Expedited Area Sample Analysis and Data Validation	10.6 wks	Mon 8/15/16	Wed 10/26/16														
12	Expedited Data Summary Report	5 wks	Thu 10/27/16	Wed 11/30/16														
13	EPA review (30 days)	6.2 wks	Wed 11/30/16	Wed 1/11/17														
14	Expd RI Rpt & Health Risk Asmnt	10.6 wks	Thu 1/12/17	Mon 3/27/17														
15	Surface Water and Sediment Collection	5 days	Mon 7/25/16	Fri 7/29/16														
16	Surface Water and Sediment Analysis and Data Validation	8.6 wks	Wed 8/3/16	Fri 9/30/16														
17	Surface Soil Sample Collection	9 days	Mon 8/15/16	Thu 8/25/16														
18	Surface Soil Sample Analysis and Data Validation	8.8 wks	Fri 8/26/16	Wed 10/26/16														
19	Soil Borings - Soil Sample Collection	17 days	Tue 9/6/16	Wed 9/28/16														
20	Groundwater grab Sample Collection	17 days	Tue 9/6/16	Wed 9/28/16														
21	Soil and GW grab Sample Analysis and Data Validation	15.8 wks	Thu 9/29/16	Tue 1/17/17														
22	Monitor Well Installation (remaining wells)	8 days	Wed 9/28/16	Fri 10/7/16														
23	GW Levels, Survey, Sampling, Slug Test	8 days	Tue 10/11/16	Thu 10/20/16														
24	Groundwater Sample Analysis and Data Validation	12.6 wks	Fri 10/2/16	Tue 1/17/17														
25	Soil Gas Vapor Point Installation	3 days	Wed 10/5/16	Fri 10/7/16														
26	Soil Gas Sample Collection	1 day	Tue 11/1/16	Tue 11/1/16														
27	Soil Gas Sample Analysis and Data Validation	7.2 wks	Wed 11/2/16	Wed 12/21/16														
28	LPA Data Summary Report	11.2 wks	Tue 1/17/17	Tue 4/4/17														
29	EPA review (30 days)	5 wks	Wed 4/5/17	Tue 5/9/17														
30	LPA RI Rpt & Risk Asmnt	13 wks	Wed 5/10/17	Tue 8/8/17														

Becks Lake Site V6 Date: Thu 3/9/17 WSP Parsons Brinckerhoff	Task	Project Summary	Inactive Milestone	Manual Summary Rollup	Deadline
	Split	External Tasks	Inactive Summary	Manual Summary	Progress
	Milestone	External Milestone	Manual Task	Start-only	Manual Progress
	Summary	Inactive Task	Duration-only	Finish-only	